

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month February 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Nigouri Charpani Rd Manouri	N	1.7	1.7	53.66	8.88	58.43	Nove. 27-07		1.7	1.7	1.7	1.7	12814	6801.669	1.7
2	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Sindholi Junction to Sambharmal	N	2.65	2.65	88.235	8.88	96.07	Nove. 27-07	31.05.09	2.65	2.6	2.6	2.6	17498	8379.14	2.6
3	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur to Sindholi Junction	N	10.15	10.49	282.125	8.88	307.18	Nove. 27-07	31.05.10	10.15	10.49	10.49	10.49	64191	56042.06	10.49
4	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Chandpur to Amgaon	N	2.5	2.40	82.11	8.88	89.40	Nove. 27-07	31.05.09	2.5	2.37	2.37	2.37	15544	10962.175	2.37
5	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur Chandpur Rd to Bijori mal	N	0.85	0.7	24.14	8.88	26.28	Nove. 27-07	31.05.09	0.85	0.7	0.7	0.7	5179	3361	0.7
6	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Bichhiya Samnapur Dindori Rd Koko Ryt.	N	5.5	5.5	177.41	8.88	193.16	Nove. 27-07		5.5	5.5	5.5	5.5	45861	15725.62	5.5
7	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Gevri Ryt.	N	0.9	0.9	21.98	8.88	23.93	Nove. 27-07	30.11.10	0.9	0.9	0.9	0.9	5563	4971	0.9

Mo

Din

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	
	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)			
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
1	1.7	MP 1219	792	731.212	1.7	1.57	464	140.625	1.7	0.50	464		1.6	0	1479	0	1.7	0	6180	0	1.6	0	75		0.1	0	6	5	26			
2	2.6	MP 1219	1271	1153.78	2.6	2.6	574	738.027	2.6	2.6	574	566.718	1.93	1.93	1933	1448.947	2.6	2.015	7648	7425	1.93	1.93	503	344.62	0.67	0.46	7	7	66			
3	10.49	MP 1219	4817	4848.325	10.49	10.49	2662	2892.37	10.49	10.28	2778	2813.608	9.93	9.93	7147	6022.334	10.49	10.49	37041	36753.562	9.93	9.93	420	512.765	0.56	0.56	23	23	84			
4	2.37	MP 1219	937	1050.44	2.37	2.25	319	659.114	2.4	2.4	319	356.2	1.35	1.35	1546	1567.79	2.4	2.4	4249	4749	1.35	1.35	675	788.406	1.05	1.050	5	5	75			
5	0.7	MP 1219	329	312	0.7	0.7	211	188	0.7	0.7	211		0.602	0.602	494		0.7	0.7	2318	2091	0.602	0.602	60	73.5	0.098	0.098	3	3	83			
6	2.6	MP 1219	2562	1215.395	5.5	2.6	1529	691.944	5.5	2.5	1020	0	4.83	0	4077		5.5	0	13594	0	4.83	0	1350	597.63	0.67	0.79	5	4	34			
7	0.9	MP 1219	421	405.2	0.9	0.87	201	244.687	0.9	0.87	201	190.715	0.67	0.58	578	254.421	0.9	0.67	2678	2542.875	0.69	0.67	150	15.75	0.21	0.21	1	1	94			

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
1	16	15.07
2	65	63.43
3	263	258.88
4	71	67.25
5	24	21.78
6	67	66.40
7	24	22.38

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month February 2011

Dindori-01

S. No	Ph e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
8	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Khitgaon	N	3.2	3.2	81.9	8.88	89.17	Nove. 27-07	28.02.2011	3.2	3.2	3.2	3.2	20876	17211.673	3.2
9	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Jalegaon	N	1	1	26.34	8.88	28.68	Nove. 27-07	31.12.10	1	1	1	1	5282	4977.35	1
10	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Diwarimal	N	5.4	5.5	139.6	8.88	152.00	Nove. 27-07		5.4	5.5	5.5	5.5	26819	23017.97	5.5
11	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Sakka Amarapur Rd to parcel Mal	N	0.9	0.9	23.65	8.88	25.75	Nove. 27-07	30.06.09	0.9	0.9	0.9	0.9	3205	2541.48	0.9
12	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Dhanwasi Padariya Rd to Patharia Ryt.	N	2.8	2.8	92.69	8.88	100.92	Nove. 27-07	31.03.10	2.8	2.8	2.8	2.8	20181	14765.366	2.8
13	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur Bhanpur Rd to Dundisarai	N	1.2	1.2	45.39	8.88	49.42	Nove. 27-07	30.06.09	1.2	1.2	1.2	1.2	8199	4152	1.2
14	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khuddurpani Junction to Dundi Sarai Junct.	N	7.1	7.25	192.94	8.88	210.07	Nove. 27-07	31.12.10	7.1	7.25	7.25	7.25	36099	35874.71	7.25
									Total		45.85	46.19	1332.17		1450.467	0		45.85	46.11	46.11	46.11	287311	208783.213	46.11

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
8	3.2	MP 1219	1513	1447.96	3.2	3.2	861	951.87	3.2	3.2	861	10533.75	3	2.8	2209	829.78	3.2	1.05	11475		3	0	150	142.125	0.2	0.19	8	8	91			
9	1	MP 1219	475	449.647	1	1	287	282.28	1	1	287	282.28	0.95	0.95	709	580.471	1	1.00	3825	3763.75	0.95	0.95			0.05	0	5	5	74			
10	5.5	MP 1219	2509	2558.119	5.5	5.47	1090	1518.75	5.5	5.4	1090	281.25	4.9	1	3348	665.08	5.5	1	14535	3750	4.9	1	1200	669.225	0.6	0.89	17	17	59			
11	0.9	MP 1219	424	419.17	0.90	0.90	230	253.125	0.9	0.9	230	225	0.8	0.80	608	579.495	0.9	0.6	3060	3000	0.8	0.75	75	67.5	0.1	0.09	3	3	75			
12	2.8	MP 1219	1320	1275.223	2.8	2.8	717	775.393	2.8	2.8	717	719.156	2.5	2.5	1773	1720.227	2.8	2.8	9563	9588.75	2.5	2.5	225	120.222	0.3	0.3	15	15	73			
13	1.2	MP 1219	559	5.12	1.2	1.1	281	253	1.2	1.1	281	183.515	0.7	0.7	861	380.414	1.2	0.55	3750	2446.875	0.7	0.7	150	337.5	0.5	0.46	2	2	67			
14	7.25	MP 1219	2513	4354.971	7.25	7.25	1913	2024.398	7.25	7.25	1913	1895.203	6.925	6.925	4894	4456.039	7.25	7.25	25500	25269.375	6.925	6.925	225		0.325	0.322	29	0	70			
	43.21		20442	20226.56	46.11	42.8	11339	11613.58	46.14	41.5	10946	18047.4	40.687	30.067	31656	18504.998	46.14	30.525	145416	101380.19	40.707	27.307	5258	3669.243	5.433	5.42	129	98				

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
8	82	81.08
9	22	21.34
10	91	89.71
11	21	19.22
12	74	73.24
13	34	33.11
14	147	146.52
	1001	979.41

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

1	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Pindrukhi mal	N	1.85	1.94	52.34	9.99	57.57	Nove. 16-07	30.11.10	1.94	1.94	1.94	1.94	11465.52	9585.47	1.94
2	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	D.A.Rd. to (Jaisinghnagar) Suniamar	N	1.3	1.17	30.17	9.99	33.18	Nove. 16-07	28.02.10	1.3	1.17	1.17	1.17	6896.46	5353.46	1.17
3	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Gadasarai Bajag Rd. to Barsodmal	N	4.21	2.7	89.56	9.99	98.51	Nove. 16-07		4.21	2.7	2.7	2.7	28279.57	9982.75	2.7
4	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Sarwahi	N	1.37	1.37	30.83	9.99	33.91	Nove. 16-07	28.02.2011	1.37	0.95	1.37	1.37	7577.38	6873.92	1.37
5	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	D.A. Rd. to Ratanmal	N	2.5	0	53.81	9.99	59.19	Nove. 16-07	Dropped	2.5	0	2.5	0	0	0	2.5
6	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Ufri	N	2.43	2.43	64.72	9.99	71.19	Nove. 16-07	31.05.10	2.43	2.43	2.43	2.43	13360.56	12939.34	2.43
7	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Jihari	N	0.9	0.96	20.6	9.99	22.66	Nove. 16-07	28.02.10	0.9	0.96	0.96	0.96	4100.45	4583.87	0.96
8	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Girvarpurmal	N	2	1.48	47.19	9.99	51.90	Nove. 16-07	31.12.10	2	1.48	1.48	1.48	11207.5	7117.86	1.48
9	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India) Pvt. Ltd.	MP 1220	Bajag Chanda Rd. to Sitalpani	N	5.4	4.7	116.89	9.99	128.57	Nove. 16-07		5.4	4.7	4.7	4.7	25934	32684.206	4.7
									Total		21.96	16.75	506.11		556.67	0	0	22.05	16.33	19.25	16.75	108821.44	89120.876	19.25

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)		
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			

1	1.94	MP 1220	861.64	687.447	1.94	1.94	535.92	437.91	1.94	1.94	535.92	1127.49	1.85	1.85	1286.3	1127.49	1.94	1	7145.63	4466.25	1.85	1.85	0	205.463	0	0.27	3	3	70
2	1.17	MP 1220	605.48	515.611	1.17	1.17	362.1	328.445	1.17	1.17	362.1	298.125	1.09	1.09	910.63	609.66	1.17	1.17	4828.13	3975	1.09	1.09	37.5	60	0.08	0.08	4	4	72
3	2.7	MP 1220	1960.8	1262.182	2.7	2.7	1161.64	763.476	2.7	2.7	1161.64	0	2.5	0	2954.15	728.545	2.7	2.7	15488.63	0	2.5	0	150	245.762	0.2	0.33	6	6	42
4	1.37	MP 1220	638.08	638.069	1.37	1.37	396.88	385.312	1.37	1.37	396.88	343.125	1.17	1.17	2089.66	256.5	1.37	1.37	5291.62	4575	1.17	1.17	0	97.5	0.2	0.2	3	3	105
5	0	MP 1220	0	0	2.5	0	0	0	2.5	0	0	0	2.3	0	0	0	2.5	0	0	0	2.3	0	0	0	0.2	0	4	0	0
6	2.43	MP 1220	1131.76	1054.726	2.43	2.31	660.5	614.821	2.43	2.31	660.5	607.5	2.27	2.16	1585.28	532.59	2.43	2.2	8806.5	8100	2.27	2.16	112.5	122.651	0.16	0.157	7	7	91
7	0.96	MP 1220	420.53	321.36	0.96	0.96	200.81	315	0.96	0.96	200.81	177.687	0.66	0.66	578.04	316.875	0.96	0.5	3487.5	2323.62	0.66	0.66	150	225	0.3	0.3	2	2	109
8	1.48	MP 1220	1294.53	687.447	1.48	1.48	579.32	437.91	1.48	1.48	478.13	331.03	1.205	1.177	956.25	414.711	1.48	1.48	6566.25	1.205	0	1.205	225	205.463	0.275	0.275	1	1	64
9	4.7	MP 1220	2581.88	1957.786	4.7	4.7	1564.31	414.503	4.7	1.5	1448.43	0	4.3	0	3799.5	0	4.7	0	19312.5	96.565	4.3	0.13	309	109.202	0.4	0.15	12	12	52
	16.75		9494.7	7124.628	19.25	16.63	5461.48	3697.377	19.25	13.43	5244.41	2884.957	17.345	8.107	14159.81	3986.371	19.25	10.42	70926.76	23537.64	16.140	8.265	984	1271.041	1.815	1.762	42	38	

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54

1	42	40.22
2	26	24.04
3	43	41.18
4	37	35.77
5	0	0.00
6	67	64.85
7	27	24.60
8	34	32.99
9	69	66.38
	345	330.03

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length

1	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dandvidaypur sarastal rd to Narayandeh Ryt	N	2.73	2.73	61.18	6.96	65.44	Dec. 06-07	30.06.09	2.73	2.73	2.73	2.73	8559.57	13319.587	2.73
2	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Tikri-Pipri Junction	N	17.35	17.35	373.89	6.96	399.91	Dec. 06-07		17.35	14.9	17.35	14.9	62158.25	57520.48	17.35
3	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Ghanamar (via Rusa)	N	11.85	11.85	310.98	6.96	332.62	Dec. 06-07	31.01.09	11.85	11.85	11.85	11.85	62863.01	61837.76	11.85
4	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa to Ludra (Via Mohgaon)	N	9.03	9.03	238.07	6.96	254.64	Dec. 06-07	31.12.10	9.03	9.03	9.03	9.03	47280.8	46303.601	9.03
5	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal rd (Neosa) to Basaniya	N	7.9	7.9	225.74	6.96	241.45	Dec. 06-07	28.02.2011	7.9	7.9	7.9	7.9	43020	31772.661	7.9
6	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal (Mudki Neosa) rd to Migdi	N	2.9	2.7	67.6	6.96	72.30	Dec. 06-07	30.06.09	2.9	2.7	2.7	2.7	16299.25	14586.745	2.7
7	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Neosa) rd to Goyara	N	2.2	2.2	68.27	6.96	73.02	Dec. 06-07	31.01.11	2.2	2.2	2.2	2.2	11516.47	7832.833	2.2

Mo

Din

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
	GSB						G2				G3				Shoulder				Tarring				Cement Concrete								
	Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52		

1	2.73	MP 1221	1199.53	1171.361	2.73	2.73	724.36	707.343	2.73	2.73	724.36	707.343	2.51	2.51	1790.75	1098.44	2.73	2.73	9658.1	9431.25	2.51	2.51	150	167.25	0.22	0.22	6	6	89
2	14.9	MP 1221	10455.83	8789.31	17.35	17.35	5026.06	4117.114	17.35	14.640	4678.45	4013.839	16.15	14.270	11229.03	8081.395	17.35	14.27	62379.4	53517.832	16.15	14.27	900	182.207	1.2	0.25	28	17	69
3	11.85	MP 1221	5392.78	6910.31	11.85	11.85	3432.8	3264.401	11.85	11.85	2920.78	3028.475	11.18	11.18	8216.89	6902.46	11.85	11.85	38943.75	39112.5	11.18	11.18	966	505.23	1.46	0.673	38	7	72
4	9.03	MP 1221	4084.36	3979.725	9.03	8.55	2614.40	2446.754	9.03	8.700	2150.15	2157.192	8.53	7.67	6253.96	4191.245	9.03	6.757	28608.75	28762.5	8.53	7.67	828	253.087	0.5	0.337	37	36	72
5	7.5	MP 1221	7229.47	3297.487	7.9	7.34	4021.87	2048.283	7.9	7.28	2010.93	1968.131	7.15	6.99	5481.39	4394.999	7.9	5.75	2681.25	26091.75	7.15	6.95	526.5	189.75	0.75	0.25	25	21	65
6	2.7	MP 1221	1391.18	1247.367	2.7	2.68	840.08	741.482	2.7	2.636	632.81	365.625	1.44	1.3	2006.42	805.35	2.7	2.56	8437	4875	1.44	1.3	270	977.61	1.26	1.3	3	7	104
7	2.2	MP 1221	1055.38	954.787	2.2	1.68	637.3	598.781	2.2	2.13	562.3	604.405	2	2	1526.6	1163.297	2.2	2.2	7500	7946.25	2	2	121	0	0.2	0	7	2	67

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54

1	60	58.20
2	276	275.37
3	242	240.78
4	185	183.86
5	160	157.91
6	76	74.90
7	50	49.06

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
8	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa Basaniya Rd to Madhopur	N	3.75	3.75	103.04	6.96	110.21	Dec. 06-07		3.75	3.52	3.75	3.52	14211	7800	3.75
9	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Vio Neosa) rd to Basideori	N	0.9	0.9	21.98	6.96	23.51	Dec. 06-07	30.06.09	0.9	0.9	0.9	0.9	4815.05	3691.932	0.9
10	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Sahpur to Mighrodimal	N	4.4	4.35	108.66	6.96	116.22	Dec. 06-07	31.07.09	4.4	4.35	4.35	4.35	29536.72	23302.43	4.35
11	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikrampur Dhuniya Rd. Junction rd to Sahajpuri	N	7.8	6.33	211.87	6.96	226.62	Dec. 06-07	31.03.10	7.8	6.33	6.33	6.33	43072.68	26532.35	6.33
12	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Narayandeeh Ryt to Kuimal	N	5.6	5.6	155.47	6.96	166.29	Dec. 06-07	28.02.2011	5.6	5.6	5.6	5.6	30232.74	20711.286	5.6
13	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Umariya Rd to Chibli mal	N	3.7	1.7	92.58	6.96	99.02	Dec. 06-07	31.03.09	3.7	1.7	1.7	1.7	15677.38	5954.08	1.7
14	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Jamgaon Bathonda Rd to Amni Pipariya	N	1.5	1.3	34.77	6.96	37.19	Dec. 06-07	31.03.09	1.5	1.3	1.3	1.3	7534.5	7169.871	1.3
15	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahjpur Duhaniya Rd to Budhan Ryt.	N	9.75	9.75	229.81	6.96	245.80	Dec. 06-07		9.75	9	9.75	9	53687.84	40571.16	9.75

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
8	2	MP 1221	1465.8	0	3.75	0	869	0	3.75	0	405.56	0	1.75	0	2353.65	0	3.75	0	5407		1.75	0	1200	0	2	0	8	1	8			
9	0.9	MP 1221	431.74	419.17	0.9	0.9	253	253.117	0.9	0.9	260.72	253.12	0.9	0.9	625.77	360	0.9	0.9	3476	3375	0.9	0.9	0	0	0	0	2	2	68			
10	4.35	MP 1221	2049.3	1918.89	4.35	4.35	1223.44	1211.268	4.35	4.3	1223.43	1044.843	4	3.78	3066.05	3207.38	4.35	4.079	16312.5	14175	4	3.78	37	224.328	0.35	0.299	14	14	91			
11	6.33	MP 1221	3632.85	33068.45	6.33	6.33	2393.92	1628.6	6.33	5.75	2129.203	1502.15	5.693	5.34	5483.95	1618.36	6.33	6.14	28389.325	18322.5	5.693	4.886	337.5	600.15	0.637	0.8	26	26	60			
12	5.6	MP 1221	3472.42	2049.3	5.6	5.6	1406.25	1155.375	5.6	5.6	1406.25	1162.575	5.3	4.15	3790.83	2109.137	5.6	2.9	18750	15501	5.3	4.15	450.2	223.80	0.37	0.37	20	13	60			
13	1.5	MP 1221	1723.26	847.1	1.82	1.3	1381.64	475.3	1.7	1.6	921.094	261.56	1.28	0.9	2629.85	523.59	1.7	1.7	12281.25	3412.5	1.28	0.9	318.75	578	0.42	0.77	5	5	50			
14	1.3	MP 1221	709.8	544.9	1.3	1.3	200.81	365.625	1.3	1.3	401.63	329.055	1.17	1.17	1033.69	856.85	1.3	1.1	5355	4125	1.17	1.1	75	97.5	0.13	0	2	2	72			
15	9.75	MP 1221	1514.26	4097.471	9.75	8.95	2789.39	2518.024	9.75	8.95	2510.14	421.875	8.75	1.5	6685.53	3099.083	9.75	6.75	33468.75	0	8.75	0	750	684.109	1	0.9	13	1	64			

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
8	10	9.17
9	17	16.02
10	107	106.05
11	138	136.67
12	101	99.98
13	51	49.69
14	28	26.66
15	160	157.78

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
16	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya Kala Rd to Barchhamal	N	3.5	3.5	94.07	6.96	100.62	Dec. 06-07	31.01.09	3.5	3.5	3.5	3.5	15734.25	11295.71	3.5
17	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon Junction to BrachhaMal Junction	N	3.90	3.90	95.52	6.96	102.17	Dec. 06-07	31.01.11	3.9	4.1	3.9	4.1	14103.4	11817.56	3.90
18	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Khairda Kalgitola Rd to Junwani	N	1	1	22.27	6.96	23.82	Dec. 06-07	31.01.11	1	0.8	1	0.9	6835.69	5215	1
19	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Batondha Rd. to Dudhi Majholi	N	1.2	0.7	27.35	6.96	29.25	Dec. 06-07		1.2	0.6	0.7	0.6	6173.62	2764	0.7
20	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Umariya Rd to Ganwahi	N	1.3	1.65	34.06	6.96	36.43	Dec. 06-07	31.03.09	1.3	1.6	1.65	1.6	4393.7	8800	1.65
21	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Jabalpur Rd to Aurai Mal	N	3.3	3.3	71.21	6.96	76.17	Dec. 06-07	31.12.08	3.3	3.3	3.3	3.3	22970.85	18866.857	3.3
22	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon to Choura Mal	N	3.7	3.94	114.38	6.96	122.34	Dec. 06-07	31.03.10	3.7	3.9	3.94	3.9	20077	21071.724	3.94
23	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Jablpur Dindori Rd. to Damimohgaon	N	5	5.1	121.46	6.96	129.91	Dec. 06-07	28.02.09	5	5	5.1	4.8	24679.9	28513.776	5.1

Mo

Din

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
	GSB						G2				G3				Shoulder				Tarring				Cement Concrete								
	Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52		
16	3.5	MP 1221	1648.66	1577.48	3.5	3.38	889.32	952.59	3.5	3.38	889.31	657.56	2.49	2.33	2361.74	1547.13	3.5	3.347	11857.5	8767.5	2.49	2.33	300	762.75	1.01	1.010	8	8	79		
17	3.90	MP 1221	1838.68	1710.698	3.90	3.90	1004.06	1042.65	3.90	3.90	1004.06	1042.649	3.9	3.9	2645.42	2291.057	3.9	3.9	13387.5	13902	3.9	3.9	30	0	0	0	7	5	66		
18	1	MP 1221	465.76	405.2	1	1	267.18	281.25	1	1	267.188	281.25	1	1	702.035	0	1	1	3562.5	3750.00	1	1	37.5	0	0	0	1	1	78		
19		MP 1221	558.9	0	0.7	0	337.5		0.7	0	337.5	0	0.7	0	834.39	0	0.7	0	4500		0.7	0	0	0	0	0	4	0	21		
20	1.4	MP 1221	614.07	665.475	1.65	1.43	344.26	408.74	1.65	1.43	344.25	362.812	1.45	1.29	891.55	898.88	1.6	1.49	4590	4837.5	1.45	1.29	75	150	0.2	0.2	5	5	102		
21	2.72	MP 1221	1536.98	1210.95	3.3	2.72	871.88	764.722	3.3	2.72	871.87	753.749	3.1	2.67	2321.43	1611.83	3.3	3	11625	9112.5	3.1	2.43	150	252.74	0.2	0.336	3	3	82		
22	3.9	MP 1221	1754.23	1765.60	3.94	3.9	516.38	942.18	3.94	3.59	1032.75	1009.688	3.84	3.59	2553.14	1450.5	3.9	2.05	1377	13442.5	3.84	3.58	75	56.73	0.1	0.08	11	11	95		
23	5	MP 1221	2328.74	2345.045	5.1	5	1448.42	1427.34	5.1	5	1209.37	1231.025	4.358	4.376	3570.89	2861.78	5	5	16608	16132.5	4.358	4.302	525	557.16	0.742	0.404	8	12	92		

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
16	82	79.95
17	67	66.93
18	20	18.64
19	7	6.25
20	38	37.26
21	63	62.30
22	117	116.10
23	120	118.94

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
24	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikrampur Dhuniya Rd. to Sarangpur (Padaria)	N	6.3	3.35	190.42	6.96	203.67	Dec. 06-07	31.03.10	6.3	3.35	3.35	3.35	34034.84	14519.98	3.35
25	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Samnapur Rd Khirsari	N	1.1	0.82	23.88	6.96	25.54	Dec. 06-07	30.11.10	1.1	0.82	0.82	0.82	5262.5	4158.762	0.82
26	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikarem PUr Duhaniya Rd to Chichringpur Ryt.	N	3.9	3.9	107.25	6.96	114.71	Dec. 06-07	31.01.09	3.9	3.9	3.9	3.9	14044.8	16686.572	3.9
27	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Amni Ppariya Ryt. to Bhardwara Ryt.	N	2.8	2.25	74.98	6.96	80.20	Dec. 06-07	31.03.10	2.8	2.25	2.25	2.25	10970.6	9711.79	2.25
28	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya kala Rd to Bargi Mal	N	1.7	1.7	49.2	6.96	52.62	Dec. 06-07	28.02.09	1.7	1.7	1.7	1.7	8787.6	10931.374	1.7
29	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Mudki Road to Vicharpur	N	4.1	4.1	87.38	6.96	93.46	Dec. 06-07	28.02.2011	4.1	4.1	4.1	4.1	16323	17767.156	4.1
30	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya Kala Rd to Mudiya Khurd	N	3.1	3.2	97.79	6.96	104.60	Dec. 06-07	31.01.10	3.1	3.1	3.2	3.1	16572	17578.42	3.2
31	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Barchhamal Junction to Mudiya Khurd Junction	N	1.8	1.885	52.91	6.96	56.59	Dec. 06-07	15.12.09	1.8	1.87	1.885	1.87	9209.9	10756	1.885

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
24	3.23	MP 1221	2934.22	1506.69	3.35	3.23	1743.76	919.518	3.35	3.3	1743.75	801.56	3.25	2.85	4393.86	1724.11	3.35	3	23250	10312.5	3.25	2.75	75	305.51	0.1	0.41	22	22	40			
25	0.82	MP 1221	391.93	364.612	0.82	0.82	236.68	228.955	0.82	0.82	236.67	216.492	0.82	0.82	585.09	409.695	0.82	0.82	3155.6	2886.562	0.82	0.82	0	0	0	0	1	1	102			
26	3.9	MP 1221	1709.68	1653.41	3.9	3.65	1032.76	1026.765	3.9	3.65	132.76	950.625	3.6	3.65	2553.14	1933.2	3.9	3.6	13770	12862.5	3.6	3.43	225	214.65	0.3	0.24	12	12	66			
27	2.2	MP 1221	1140.16	1001.357	2.25	2.2	688.5	618.749	2.25	2.2	688.50	583.59	1.95	1.95	1702.09	1349.46	2.25	1.95	9180	7537.5	1.95	1.95	225	0	0.3	0	9	4	57			
28	1.6	MP 1221	807.61	786.186	1.7	1.7	487.68	474.75	1.7	1.7	487.65	415.575	1.7	1.48	1205.05	1096.665	1.7	1.49	6502.5	5541	1.7	1.48	0	168.957	0	0.225	11	11	92			
29	4.1	MP 1221	1852.76	1813.199	4.1	3.85	1118.82	1081.399	4.1	3.85	1118.81	693.281	3.9	2.46	2765.9	724.2	4.1	2.29	14970.5	6787.5	3.9	1.81	150	440.9	0.2	0.587	7	5	86			
30	3.1	MP 1221	1377.69	1490.40	3.2	3.2	831.94	899.997	3.2	3.2	831.94	739.687	3.00	2.68	2056.7	1358.33	3.2	3	11092.5	10050	3.00	2.68	0	255.75	0.2	0.341	14	14	77			
31	1.9	MP 1221	848.09	852.32	1.885	1.9	459	536.277	1.885	1.9	459	497.8	1.685	1.685	1216.33	1090.32	1.885	1.888	6120	6637.5	1.685	1.685	150	89.079	0.2	0.118	8	8	84			

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
24	83	81.63
25	27	25.94
26	76	75.44
27	47	45.99
28	49	48.19
29	82	80.72
30	81	80.95
31	48	47.49

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month February 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
32	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur to Gorakhpur Ryt.	N	1.9	1.9	50.52	6.96	54.04	Dec. 06-07	28.02.09	1.9	1.85	1.9	1.85	6572.09	11306.93	1.9	
33	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Samnapur Rd to Lakho	N	1.25	1.25	29.51	6.96	31.56	Dec. 06-07	31.12.08	1.25	1.25	1.25	1.25	7186.8	7136.103	1.25	
34	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Lakhanpur to Selhari	N	3.2	3.1	98.84	6.96	105.72	Dec. 06-07	31.01.10	3.2	2.92	3.1	2.92	18813	17965.28	3.1	
35	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Jabalpur Rd to Selhari Junction	N	5.5	5.85	181.34	6.96	193.96	Dec. 06-07	31.03.09	5.5	5.85	5.85	5.85	37616.68	35227.173	5.85	
36	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur to Barbaspur Ryt.	N	1.9	0.9	53.28	6.96	56.99	Dec. 06-07	31.12.08	1.9	0.785	0.9	0.785	11400	2837.39	0.9	
Total											152.81	144.735	3981.53		4258.644				152.81	140.555	144.735	140.46	76227.48	653834.333	144.735

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
32	1.9	MP 1221	895.59	794.104	1.9	1.85	487.68	520.31	1.9	1.85	487.69	457.31	1.68	1.68	1287.25	1150.23	1.9	1.84	6502.5	6097.5	1.68	1.68	150	168	0.22	0.225	9	9	82			
33	1.25	MP 1221	498.81	464.77	1.25	1.25	301.22	331.29	1.25	1.250	301.22	319.218	1.25	1.25	744.67	612.9	1.25	1.25	4016.3	4256.25	1.25	1.25	0	0	0	0	5	5	87			
34	2.93	MP 1221	1516.7	1252.86	3.1	2.93	889.32	825.622	3.1	2.93	889.31	795.93	3.00	2.83	2239.08	1704.35	3.1	2.83	11857	10425	3.00	2.78	75	0	0.1	0	9	9	73			
35	5.85	MP 1221	3378.25	2673.4	5.85	4.98	1391.34	1639.685	5.85	4.98	1391.34	1415.217	5.2	4.98	3704.85	3367.16	5.85	5.15	18551	18682.5	5.2	4.98	487.5	538.5	0.65	0.718	16	16	73			
36	0.95	MP 1221	990.8	446.29	0.9	0.95	545.06	214.819	0.9	0.76	487.637	0	0.7	0	1287.25	448.8	1.9	0.75	6375		0.7	0	150	585.04	0.2	0.78	8	8	52			
	137.79		74896.27	94075.68	144.855	134.75	43707.1	36669.08	144.735	131.78	37461.88	31045.21	130.376	111.131	103796.2	66042.181	145.55	119.33		400668.89	130.376	107.72	9809.95	9228.787	15.219	11.84	412	329				

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
32	45	44.04
33	28	27.42
34	78	77.21
35	142	141.05
36	31	29.37
	2992	2953.91

Dindori-01

S. No	Ph as e/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)					
																		Preparatory				Earth work	
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

1	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road to Baveli	N	4.45	0	108.47	6.93	115.99	Nove. 15-07	Dropped	4.45	0	4.45	0	24825	0	4.45
2	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa Gopalpur Rd. (Jadasurang) Baremda	N	3.65	3.65	100.47	6.93	107.43	Nove. 15-07	31.03.09	3.65	3.65	3.65	3.65	20530	23326	3.65
3	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa to Jadasurang(Baremda Jun.)	N	10.5	10.5	234.65	6.93	250.91	Nove. 15-07	31.01.11	10.5	10.5	10.5	10.5	51752.58	51025.35	10.5
4	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road.Rehengi	N	2.4	2.4	59.97	6.93	64.13	Nove. 15-07	30.06.10	2.4	2.4	2.4	2.4	14904	12312	2.4
5	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D A Road to Patan	N	2.17	2.17	48.19	6.93	51.53	Nove. 15-07	30.06.10	2.17	2.1	2.17	2.4	12567	11116.348	2.17
6	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D. A. Road.to Karondi	N	2.7	2.7	70.76	6.93	75.66	Nove. 15-07	31.12.10	2.7	2.7	2.7	2.7	14464	12789.597	2.7
7	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Baveli rd to Jogiwara	N	2.65	2.65	64.42	6.93	68.88	Nove. 15-07	28.02.2011	2.65	2.4	2.65	2.65	9828.54	7336.684	2.65

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)		
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			

1	0	MP 1222	2072.58	0	4.45	0	1071.84	0	4.45	0	1071.84	0	3.7	0	3195.11	0	4.45	0	14291.25	0	3.7	0	562.5	0	0.75	0	8	0	0
2	3.65	MP 1222	1699.98	1676.685	3.65	3.65	1026.56	1023.75	3.65	3.65	1026.56	1006.897	3.65	3.65	5567.35	2217.81	3.65	3.65	13687.5	13612.5	3.65	3.65	0	0	0	0	14	14	68
3	10.5	MP 1222	6378.76	4161	10.5	10.5	2953.13	2795.62	10.5	10.5	2953.13	1972.679	10.26	10.16	7842.45	6068.396	10.5	7.83	37125	38115	10.26	10.16	450	171.609	0.24	0.24	12	11	84
4	2.4	MP 1222	1117.8	959.445	2.4	2.4	637.32	590.62	2.4	2.4	637.32	562	2.2	2.2	1695.66	1303.52	2.4	2.4	8497.5	7012.5	2.2	2.2	150	141	0.2	0.188	6	6	78
5	2.17	MP 1222	110.68	978.072	2.17	2.17	599.66	593.43	2.17	2.17	599.66	541.2025	1.95	1.95	1522.27	1273.352	2.17	2.17	7995.38	7398.75	1.95	1.95	75	167.25	0.22	0.223	5	5	94
6	2.7	MP 1222	1257.52	1159.712	2.7	2.7	717.18	740.25	2.7	2.7	717.18	660.374	2.3	2.3	1897.52	1494.444	2.7	2.7	9562.5	8805	2.3	2.3	112.5	247.5	0.4	0.4	4	4	91
7	2.65	MP 1222	1241.33	1064.425	2.65	2.65	616.78	643.844	2.65	2.29	616.78	386.254	2.15	1.37	1728.79	0	2.65	0	8223.75	3375	2.15	0.9	375	0	0.5	0	7	2	38

Mo

Din

S. N o	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54

1	0	0
2	74	73.54
3	213	210.38
4	52	50.14
5	50	48.54
6	70	68.97
7	29	26.15

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
8	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Parsel To Mohgaon	N	2.49	2.49	72.19	6.93	77.19	Nov. 15-07	31.12.10	2.49	2	2.49	2.49	15023	11480.115	2.49
									Total		31.01	26.56	759.12		811.73	0	0	31.01	25.75	31.01	26.79	163894.12	129386.094	31.01

1	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Amarpur	U	11.16	11.16	314.63	-0.36	313.50	May. 02-08		11.16	11.16	11.16	11.16	51725.592	28594.53	11.16
2	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur (Kikarjhar)Road To Sindholi Junction	U	5.52	5.52	159.15	-0.36	158.58	May. 02-08	Dropped	5.52		5.52		34836.78		5.52
3	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarpur Salwah Road	U	6.09	6.09	166.1	-0.36	165.50	May. 02-08	31.01.11	6.09	6.09	6.09	6.09	28228.281	25665.52	6.09
4	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Sakka Amarpur road to Nanda mal	U	1.4	1.4	39.03	-0.36	38.89	May. 02-08	31.01.10	1.4	1.4	1.4	1.4	6868.829	6392.98	1.4
5	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Rampuri	U	1.95	1.95	53.09	-0.36	52.90	May. 02-08	30.11.10	1.95	1.95	1.95	1.95	9520.025	7756.668	1.95
6	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Jalda mudiya	U	0.9	1.1	25.74	-0.36	25.65	May. 02-08	31.03.10	0.9	1.1	1.1	1.1	4193.52	4292.568	1.1
7	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Sakka Amarpur road to Kamrasoda	U	0.9	0.9	28.97	-0.36	28.87	May. 02-08	31.03.10	0.9	0.9	0.9	0.9	3150.815	3038.392	0.9
8	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Padariya	U	6.15	6.15	174.1	-0.36	173.47	May. 02-08		6.15	6.15	6.15	6.15	29056.414	21851.34	6.15
9	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Vikrampur to Mermal	U	3.3	3.3	84.67	-0.36	84.37	May. 02-08	28.02.2011	3.3	3.3	3.3	3.3	15452.975	13592.785	3.3
10	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Newsa Ludra Road (Mohgaon Junction) To Padariyakala	U	5.875	4.64	181.01	-0.36	180.36	May. 02-08		5.875	5.45	4.64	5.45	29126.291	18094.998	4.64

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)		
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
8	2.49	MP 1222	1159.72	1103.827	2.49	2.49	631.4	666.562	2.49	2.49	631.4	519.89	2.24	2.24	1726.95	1094.098	2.49	2.49	8418.75	5820	2.24	2.24	183.75	187.50	0.25	0.25	5	5	80			
	26.56		15038.37	11103.17	31.01	26.56	8253.87	7054.079	31.01	26.2	8253.87	5649.297	28.45	23.87	25176.1	13451.624	31.01	21.24	107801.63	84138.75	28.45	23.4	1908.75	914.859	2.56	1.301	61	47				

1	11.16	MP 1230	6471.85	4678.462	11.16	11.16	3235.251	2743.596	11.16	9.76	2992.472	2594.529	10.33	9.25	7875.665	4910.92	11.16	8.27	39899.625	33500.00	10.33	8.95	622.5		0.83		26	18	70
2		MP 1230	3050.35		5.52	0	1600.396		5.52		1462.922		5.05		3903.809		5.52		19505.625		5.05		352.5		0.47		11		0
3	6.09	MP 1230	2947.07	2729.277	6.09	6.09	1764.759	1632.656	6.09	6.09	1706.259	1632.66	5.89	5.89	4262.357	3250.13	6.09	6.09	22750.125	21769	5.89	5.89	150		0.2		14	14	79
4	1.4	MP 1230	697.17	652.05	1.4	1.4	406.125	393.743	1.4	1.4	347.625	337.5	1.15	1.15	1001.4	1217.91	1.4	1.15	5407.5	4500	1.15	1.15	150		0.25	0.25	2	2	87
5	1.95	MP 1230	1326.02	846.6398	1.95	1.95	565.453	529.592	1.95	1.88	506.953	464.905	1.75	1.65	1383.815	570.325	1.95	1	6759.375	6112.5	1.75	1.565	150	155.73	0.2	0.2	5	5	86
6	1.1	MP 1230	444.53	489.038	1.1	1.1	261.005	281.258	1.1	1.05	231.75	255.94	1	0.91	639.76	321	1.1	0.7	3090	3412.5	1	0.91	75		0.1		2	2	73
7	0.9	MP 1230	470.08	442.455	0.9	0.9	261.563	255.937	0.9	0.9	173.813	168.75	0.6	0.6	667.74	288.9	0.9	0.9	2317.5	2250	0.6	0.6	225	232.5	0.3	0.3	2	2	84
8	6.15	MP 1230	3030.79	1739.59	6.15	6.15	1783.35	1051.877	6.15	3.75	1599.075		5.52		4364.232	431.025	6.15	1	21321		5.52		472.5		0.63		14	6	46
9	3.3	MP 1230	1621.42	1397.25	3.3	3.3	956.813	975.936	3.3	3.3	869.063	680.625	3	3	2336.46	764.955	3.3	3.3	11587.5	7575	3	3	225	75	0.3	0.3	4	3	63
10	4.64	MP 1230	2885.45	1998.065	4.64	4.64	1703.391	1223.42	4.64	4.35	1549.828	660.938	4.24	2.35	4158.335	833.362	4.64	2.35	20664.375	5062.5	4.24	1.35	393.75		0.4		14	4	36

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
8	65	61.84
	553	539.56

1	220	217.90
2	0	0
3	132	129.99
4	36	33.73
5	47	45.54
6	21	18.62
7	26	24.35
8	82	79.27
9	55	53.54
10	67	65.42

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
11	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Ajwar road to udari mal	U	7.5	8.00	221.19	-0.36	220.39	May. 02-08		7.5	8	8	8	41774.749	34816.10	8
12	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Shahpur Road to Bijora	U	4.92	4.92	141.43	-0.36	140.92	May. 02-08	Dropped	4.92		4.92		44415.81		4.92
13	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarkantak Jabalpur Road To Dand Bichhiya	U	2.35	2.01	67.22	-0.36	66.98	May. 02-08	31.10.10	2.01	2.01	2.01	2.01	11055.479	6006.833	2.01
14	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Jabalpur Road to Nunkhan	U	1.175	1.175	34.82	-0.36	34.69	May. 02-08		1.175	1.175	1.175	1.1	5185.874	2872.53	1.175
15	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Mudiyakhurd Junction to Mudia Kala	U	3.54	4.325	91.61	-0.36	91.28	May. 02-08	31.05.10	3.54	3.54	4.325	3.54	18304.171	23792.054	4.325
16	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur Road to Chatua Road	U	2.325	2.325	64.4	-0.36	64.17	May. 02-08	31.10.10	2.325	2.3	2.325	2.33	9811.288	5519.47	2.325
17	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla Road to Raipura (M)	U	1.375	1.50	39.13	-0.36	38.99	May. 02-08		1.375	1.5	1.50	1.5	5733.033	5332.081	1.50
									Total		66.43	66.465	1886.29		1879.50	0	40512	66.09	56.025	66.465	55.975	348439.93	207618.854	66.465

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)		
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			
11	8	MP 1230	3670.92	3202.04	8	7.5	2168.441	1981.966	8	7.05	2027.813	1572.184	7	5.6	5284.7	3400.081	7.5	5.6	27038	20962.5	7	5.6	375	476.13	1.00	0.63	10	6	65			
12	0	MP 1230	2426.68		4.92	0	1426.725		4.92		1274.625		4.4		3493.624		4.92		16995		4.4		390		0.52		10	0	0			
13	2.01	MP 1230	1175.26	914.266	2.01	2.01	681.821	547.028	2.01	2.01	572.133	551.255	2.01	1.96	1686.418	922.444	2.01	1.83	7628.438	7275.00	2.01	1.94	281.25		0		2	2	52			
14	1	MP 1230	598.81	477.00	1.175	1	341.157	282.655	1.175	1	260.719	272.813	0.895	0.97	855.45	628.79	1.175	1	3476.25	3637.5	0.895	0.97	206.25		0.28		5		73			
15	4.2	MP 1230	2224.72	2045.58	4.325	4.200	1026.058	1277	4.325	4.325	967.556	1221.113	4.125	4.13	2489.342	2878.365	4.325	4.33	12900.75	16125	4.125	4.125	150		0.2		11	11	105			
16	2.325	MP 1230	1156.88	954.305	2.325	2.325	674.438	625.78	2.325	2.325	579.375	555.468	2.025	2.025	1662.04	1170.5	2.325	2.325	7725	7218.75	2.025	2.025	243.75	225	0.3	0.3	1	1	66			
17	1.5	MP 1230	685.17	670.68	1.5	1.50	398.881	421.875	1.50	1.50	340.383	0	1.3	0	833.018		1.50		4538.438		1.3		150	129.75	0.2	0.17	5	4	13			
	55.725		34883.18	23236.7	66.465	55.225	19255.6	14224.32	66.465	50.690	17462.36	10968.68	60.285	39.48	46898.17	21588.707	65.965	39.84	233604.5	139400.25	60.285	38.075	4612.5	1294.108	6.18	2.15	138	80				

Mo

Din

S. No	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54
11	145	143.34
12	0	0
13	36	35.11
14	27	25.48
15	97	96.04
16	44	42.06
17	24	21.74
	1059	1032.13

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

1	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Khargahna Ryt to Kaudiya	U	4.4	4.8	117.39	-0.014	117.37	May. 07-08	31.01.10	4.4	4.8	4.8	4.8	19682.011	21587.36	4.8
2	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Amarkantak Road to Patharkucha Mal	U	7.4	7.44	219.1	-0.014	219.07	May. 07-08	28.02.10	7.4	7.44	7.44	7.44	37600.05	39390	7.44
3	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gadasarai Bajag road to Jalda	U	10.44	10.155	293.33	-0.014	293.29	May. 07-08	31.10.10	10.44	10.155	10.155	10.155	40522.02	36983.86	10.155
4	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Samnapur road to Kevti	U	2.15	2.1	60.24	-0.014	60.23	May. 07-08	30.09.09	2.15	2.1	2.1	2.1	17085.09	9174.18	2.1
5	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Samnapur to Bondar (Manikpur junction to Bondar junction)	U	7	8.02	201.81	-0.014	201.78	May. 07-08	31.03.10	7	8.02	8.02	8.02	46415.7	43310.48	8.02
6	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Samnapur Amarpur Road to Kokomatha	U	0.9	0.95	25.93	-0.014	25.93	May. 07-08	30.09.09	0.9	0.95	0.95	0.95	3620.625	3981.23	0.95
7	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gorakhpur to Gopalpur	U	25.53	25.51	645.08	-0.014	644.99	May. 07-08		25.53	25.51	25.51	25.51	137520.77	138375.67	25.51
8	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Amarkantak road to Dhawadongri	U	2.43	2.53	69.7	-0.014	69.69	May. 07-08	31.03.10	2.43	2.53	2.53	2.53	11484.628	8209.55	2.53
9	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Jadasurang to Gopalpur	U	13.62	9.375	341.13	-0.014	341.08	May. 07-08	31.03.10	13.62	9.375	9.375	9.375	65828.238	57845.8	9.375
									Total		73.87	70.88	1973.71		1973.434	0	0	73.87	70.88	70.88	70.88	379759.13	358858.128	70.88

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %
S. No	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52			

1	4.8	MP 1231	2174.67	2156.4	4.8	4.8	1276.031	1302.17	4.8	4.8	1129.781	1195.308	4.436	4.436	3129.27	3048.31	4.8	4.8	15063.75	15963.75	4.436	4.436	375	275.26	0.364	0.364	5	5	87
2	7.44	MP 1231	3633.00	3232.305	7.44	7.44	2145.516	2077.83	7.44	7.44	1955.391	1847.25	6.79	6.79	5236.155	2502.6	7.44	7.44	26071.875	25161.875	6.79	6.79	487.5	579.75	0.65	0.65	14	14	87
3	10.155	MP 1231	7541.63	4718.047	10.155	10.155	3007.969	2965.588	10.155	10.155	2462.344	2359.468	8.215	8.215	7580.913	4718.13	10.155	10.155	32831.25	31481.25	8.215	8.251	1455	1430.286	1.94	1.94	26	26	86
4	2.1	MP 1231	1069.73	1007.770	2.1	2.1	623.672	618.289	2.1	2.1	535.922	477.50	1.58	1.58	1536.865	1070.25	2.1	2.1	7145.625	6303.375	1.58	1.58	225	389.527	0.52	0.52	3	3	96
5	8.02	MP 1231	3331.13	3685.946	8.02	8.02	1882.969	2193.75	8.02	8.02	1882.563	2062.237	7.44	7.44	4937.05	3177	8.02	8.02	25106.25	27475.125	7.44	7.44	375	438.16	0.58	0.58	11	11	101
6	0.95	MP 1231	444.53	349.31	0.95	0.95	261	261.562	0.95	0.95	231.75	214.875	0.827	0.827	639.76	626.06	0.95	0.95	3090	12210	0.827	0.827	112.5	92.91	0.123	0.123	1	1	88
7	25.51	MP 1231	15420.94	11294.42	25.51	25.51	7378.847	6852.37	25.51	25.51	6816.347	6405.468	23.51	22.78	18170.813	12788.898	25.51	22.78	90884.625	82760	23.51	22.35	1500	1345.32	2	1.793	38	38	96
8	2.53	MP 1231	1223.23	1141.09	2.53	2.53	705.206	736	2.53	2.53	573.581	561.38	2.08	2.08	1752.534	1822.8	2.53	2.53	7647.75	7672.5	2.08	2.08	337.5	346.25	0.45	0.45	5	5	79
9	9.375	MP 1231	6597.61	4396.68	9.375	9.375	3946.809	2661.75	9.375	9.375	3815.184	2629.69	9.265	9.265	9579.921	5904.38	9.375	9.375	50869.125	35062.5	9.265	9.265	337.5	85.5	0.11	0.11	27	27	78
	70.88		41436.46	31981.96	70.88	70.88	21228	19669.31	70.88	70.88	19402.86	17753.18	64.143	63.413	52563.28	35658.428	70.88	68.15	258710.25	244090.38	64.143	63.019	5205	4982.963	6.737	6.53	130	130	

Mo

Din

S. N o	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54

1	103	102.10
2	194	191.48
3	255	252.10
4	59	57.83
5	206	204.23
6	24	22.75
7	622	618.09
8	57	54.88
9	269	267.38
	1789	1770.84

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month February 2011

Dindori-01

S. No	Phase/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

Mo

Din

		PHYSICAL ----- PROGRESS (CUMULATIVE)																										Total No. of CD (Target)	No. of CD Construct ed (Achieve)	Total physical work done in %
S. N o	Achieved Length (in km)	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length (in km)	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length (in km)	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length (in km)	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Requir ed Length (in km)	Achiev ed Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Require d Length (in km)	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Requir ed Length (in km)	Achiev ed Length (in km)				
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	

Mo

Din

S. N o	Cost of works done (Lakh)	Amount paid (Lakh)
1	53	54